

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Apr 12, '26	Apr 19, '26	Apr 26, '26	May 3, '26	May 10, '26
							S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S
1		Recycled Water Pipeline Impv	8 days	Mon 4/13/26	Wed 4/22/26						
2		Potholing	7 days	Mon 4/13/26	Tue 4/21/26						
3		Inclement Weather Delay	3 days	Mon 4/20/26	Wed 4/22/26						
4		10" RW Pipeline from Station 100+00 -136+69	10 days	Thu 4/23/26	Wed 5/6/26	3					
5		8" RW Pipeline from Station 200+00 -205+00	2 days	Thu 5/7/26	Fri 5/8/26	4					
6		RW Fire Hydrants (7 each)	4 days	Mon 5/11/26	Thu 5/14/26	5					
7		3" RW Pipeline C-121	1 day	Mon 5/11/26	Mon 5/11/26	5					

Project: 6200 Look Ahead Sche
Date: Thu 4/16/26

Task		Inactive Task		Manual Summary Rollup		External Milestone		Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Manual Progress	
Milestone		Inactive Summary		Start-only		Path Successor Milestone Task			
Summary		Manual Task		Finish-only		Path Successor Summary Task			
Project Summary		Duration-only		External Tasks		Path Successor Normal Task			