

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	May 3, '26	May 10, '26	May 17, '26	May 24, '26	May 31, '26	Jun 7, '26	Jun 14, '26	Jun 21, '26	Jun 28, '26		
							M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S		
1		Recycled Water Pipeline Impv	51 days	Mon 4/13/26	Mon 6/22/26		Recycled Water Pipeline Impv										
2		Potholing	7 days	Mon 4/13/26	Tue 4/21/26												
3		Inclement Weather Delay	3 days	Mon 4/20/26	Wed 4/22/26												
4		10" RW Pipeline from Station 100+00 -136+69	9 days	Thu 4/23/26	Tue 5/5/26	3											
5		RW Fire Hydrants (6 each) West Side on Hwy 101	4 days	Thu 5/7/26	Tue 5/12/26	4											
6		Procure SSMH Materials	1 day	Tue 5/12/26	Tue 5/12/26												
7		Sanitary Sewer Line Replacement Little Lake Road to School Street	4 days	Fri 5/1/26	Wed 5/6/26												
8		Sanitary Sewer Line Replacement School Street to Hwy 1	4 days	Thu 5/7/26	Tue 5/12/26	7											
9		SS Laterals on Little Lake Road (Extra Work)	2 days	Wed 5/13/26	Thu 5/14/26	8											
10		Meet with Cal-Trans to Discuss Scope for HDD	1 day	Wed 5/6/26	Wed 5/6/26												
11		Set up Hwy 1 Monitoring Grid	1 day	Tue 5/26/26	Tue 5/26/26	10											
12		Procure Fused C900 Pipe (UG Solutions)	1 day	Tue 5/26/26	Tue 5/26/26	11SS											
13		Mobilize HDD/ Excavate Entry & Exit Pits, Fuse Pipe	3 days	Wed 5/27/26	Fri 5/29/26	11											
14		Construct HDD under Hwy 1	5 days	Mon 6/8/26	Fri 6/12/26	13											
15		10" RW Pipeline from Station 140+95 - 182+00 Little Lake Road	12 days	Fri 5/15/26	Mon 6/1/26	9											
16		RW Fire Hydrants (5 each) East Side of Hwy 101	3 days	Wed 5/20/26	Fri 5/22/26	15SS+3 days											
17		8" RW Pipeline Kasten St from Station 200+00 -202+11	1 day	Mon 6/15/26	Mon 6/15/26												
18		8" RW Pipeline Kasten St from Station 202+11 -205+00	1 day	Tue 6/16/26	Tue 6/16/26	17											
19		3" RW Pipeline Off Kasten ST C-121	1 day	Wed 6/17/26	Wed 6/17/26	18											

Project: 6200 Look Ahead Sche
Date: Tue 5/12/26

Task		Inactive Task		Manual Summary Rollup		External Milestone		Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Manual Progress	
Milestone		Inactive Summary		Start-only		Path Successor Milestone Task			
Summary		Manual Task		Finish-only		Path Successor Summary Task			
Project Summary		Duration-only		External Tasks		Path Successor Normal Task			

