

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Apr 26, '26	May 3, '26	May 10, '26	May 17, '26	May 24, '26	May 31, '26	Jun 7, '26	Jun 14, '26	Jun 21, '26	Jun 28, '26																																																				
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1		<b>Recycled Water Pipeline Impv</b>	<b>50 days</b>	<b>Mon 4/13/26</b>	<b>Fri 6/19/26</b>		<b>Recycled Water Pipeline Impv</b>																																																													
2		Potholing	7 days	Mon 4/13/26	Tue 4/21/26																																																															
3		Inclement Weather Delay	3 days	Mon 4/20/26	Wed 4/22/26		<b>ay</b>																																																													
4		10" RW Pipeline from Station 100+00 -136+69	9 days	Thu 4/23/26	Tue 5/5/26	3	<b>om Station 100+00 -136+69</b>																																																													
5		8" RW Pipeline Kasten St from Station 200+00 -202+11	1 day	Tue 5/5/26	Tue 5/5/26		<b>line Kasten St from Station 200+00 -202+11</b>																																																													
6		RW Fire Hydrants (6 each) West Side on Hwy 101	4 days	Thu 5/7/26	Tue 5/12/26	4	<b>RW Fire Hydrants (6 each) West Side on Hwy 101</b>																																																													
7		Procure SSMH Materials	1 day	Tue 5/12/26	Tue 5/12/26		<b>Procure SSMH Materials</b>																																																													
8		Sanitary Sewer Line Replacement Little Lake Road to School Street	4 days	Thu 5/7/26	Tue 5/12/26		<b>Sewer Line Replacement Little Lake Road to School Street</b>																																																													
9		Sanitary Sewer Line Replacement School Street to Hwy 1	2 days	Mon 6/8/26	Tue 6/9/26	13SS																																																														
10		Meet with Cal-Trans to Discuss Scope for HDD	1 day	Wed 5/6/26	Wed 5/6/26		<b>with Cal-Trans to Discuss Scope for HDD</b>																																																													
11		Set up Hwy 1 Monitoring Grid	1 day	Tue 5/26/26	Tue 5/26/26	10	<b>Set up Hwy 1 Monitoring Grid</b>																																																													
12		Mobilize HDD/ Excavate Entry & Exit Pits, Fuse Pipe	3 days	Wed 5/27/26	Fri 5/29/26	11	<b>Mobilize HDD/ Excavate Entry &amp; Exit Pits, Fuse Pipe</b>																																																													
13		Construct HDD under Hwy 1	5 days	Mon 6/8/26	Fri 6/12/26	12	<b>Construct HDD under Hwy 1</b>																																																													
14		10" RW Pipeline from Station 140+95 - 182+00 Little Lake Road	12 days	Wed 5/13/26	Thu 5/28/26	8	<b>10" RW Pipeline from Station 140+95 - 182+00 Little Lake Road</b>																																																													
15		RW Fire Hydrants (5 each) East Side of Hwy 101	3 days	Mon 5/18/26	Wed 5/20/26	14SS+3 days	<b>RW Fire Hydrants (5 each) East Side of Hwy 101</b>																																																													
16		8" RW Pipeline Kasten St from Station 202+11 -205+00	1 day	Mon 6/15/26	Mon 6/15/26	4	<b>8" RW Pipeline Kasten St from Station 202+11 -205+00</b>																																																													
17		3" RW Pipeline Off Kasten ST C-121	1 day	Tue 6/16/26	Tue 6/16/26	16	<b>3" RW Pipeline Off Kasten ST C-121</b>																																																													
18		8" RW Pipeline School Street Station 300+00 -303+50	1 day	Wed 6/17/26	Wed 6/17/26	17	<b>8" RW Pipeline School Street Station 300+00 -303+50</b>																																																													
19		3" RW Pipeline Off School St to Friendship Park	1 day	Thu 6/18/26	Thu 6/18/26	18	<b>3" RW Pipeline Off School St to Friendship Park</b>																																																													

Project: 6200 Look Ahead Sche Date: Tue 5/5/26	Task		Inactive Task		Manual Summary Rollup		External Milestone		Progress	
	Split		Inactive Milestone		Manual Summary		Deadline		Manual Progress	
	Milestone		Inactive Summary		Start-only		Path Successor Milestone Task			
	Summary		Manual Task		Finish-only		Path Successor Summary Task			
	Project Summary		Duration-only		External Tasks		Path Successor Normal Task			

