

May 2026 Superintendent's Report

Wastewater Treatment Plant:

- Operators performed routine repair and maintenance to the WWTP in May of 2026.
- Operators installed a new check and gate valve on the filter effluent pump #2
- Operators installed a replacement calcium thiosulfate (de-chlor) injection pump 5/4/26.
- Operators sent out final effluent water samples for annual chronic toxicity testing the week of 5/11.
- There were zero after-hours alarm call out for the month as of May 20, 2026.
- RFMcDonald had to re-schedule work on the boiler. No new date has been provided.
- FB Electric was on site 5/19 to trouble shoot a sludge pump VFD. It looks like a new VFD will need needed.
- The monthly CASGEM groundwater report was turned in on May 22, 2026, to the County.

Office:

- All 65 of the DWR/MFPD Water Storage tanks received have been distributed. We are still maintaining a wait list in the event more tanks become available, but at this point it appears unlikely.

Streetlights:

Outfall:

Recycled Water:

- MCCSD did not transfer any recycled water for the month. We anticipate resuming recycled water production and transfers at some point in 2027, after the system upgrades are completed.

Biosolids:

- Operators transported one load of biosolids to Novato on May 20, 2026. We have successfully renewed our disposal agreement with Waste Management for another year, but it is now an annual renewal.

Grants and Projects:

- Carollo Engineering was on site 5/8/26 for a facilities and information gathering tour. They have been assigned by the Eastern Research Group through the US EPA TA program to develop a current Preliminary Engineering Report on the WWTP facilities and lift stations at no cost to the District. The intent of this report is to better prepare the District for SRF grant funding to address infrastructure needs.

- Nothing to report related to the SAFER Technical Assistance.

- Ghilotti Construction continues to make great progress on Phase II of the Recycled Water Upgrade and Expansion Project, installing nearly 500 ft of recycled water pipe per day. The bulk of the recycled water pipe should all be installed by Friday 5/29. Boring under Hwy 1 begins the week of June 8. At least six new fire hydrants west of Hwy 1 have been installed. Staff continue to update the construction calendar on our web site. We again thank the community for your patience and understanding during this temporary inconvenience.

- MCCSD understands the MUSD potable water storage project is continuing on track.

Safety Meeting and Plant Safety Inspections:

- The 30-minute monthly safety meeting was held on May 22, 2026. The topic was *Safety Takes Courage*. No safety incidents were reported for the period.

Sanitary Sewer Collection System:

- There are no Sanitary Sewer overflows to report for the period April 12, 2023- May 21, 2026. The section of replacement sewer main on Little Lake, between Hwy 1 and Lansing has been installed and is in service.